



DeKalb County Projects

Weekly Schedule

Week Ending: 27-Feb-09

Heritage Heights **						
Date	Pipe Diameter	Manhole No.	Basin	Street Name	Work Performed	Duration
2/22/2009	30"	S075 - S049	South Fork	Easement	Get 2 concrete piers poured and pipe strapped down. Start repairing creek bank at manhole #S075. Pumps will keep running 24 hr a day 7 days a week.	3 weeks
2/23/2009	30"					
2/24/2009	30"					
2/25/2009	30"					
2/26/2009	30"					
2/27/2009	30"					
** Please note that we lost 2 days last week due to rain which caused the creek to rise slowing work.						