

Weekly Schedule

Week Ending: 21-Mar-09

Heritage Heights **						
Date	Pipe Diameter	Manhole No.	Basin	Street Name	Work Performed	Duration
3/16/2009	30"	S075 - S049	South Fork	Easement	1.) Set a new manhole over existing 30" DIP 2.)Lay 24" DIP between new manhole over 30" DIP and tie into MH S058 and rework invert in that MH 3.)Rehab MH S049 4.) Post TV between S075 and S049	8 Days
3/17/2009	30"					
3/18/2009	30"					
3/19/2009	30"					
3/20/2009	30"					
3/21/2009	30"					
3/21/2009	30"	S075 - S049	South Fork	Easement	Release sewer into new 30" DIP and start taking down	2 Weeks